

## **Dinwiddie County Broadband Project Update – May 2025**

### **RuralBand Project (Dinwiddie County Universal Broadband VATI 2022)**

#### **Engineering & Permitting:**

All VDOT permits are approved. Remaining permits include a railroad crossing in progress and an interstate crossing pending feedback.

#### **Construction Status:**

- Flat Foot Zone: Completion expected in two weeks.
- Carson Road Zone: Construction underway and expected to finish in three to four weeks, followed by two weeks of splicing.

#### **Service Launch:**

Justin Harville noted the Flat Foot Zone is anticipated to go live by July 6, though slight delays are possible.

#### **Expenditures to Date:**

- Grant Funding: \$126,029
- Local Match: \$0
- Private Match: \$9,885
- Total Project Expenditures: \$135,914

#### **Performance Metrics:**

- Currently Serviceable Passings: 108
- Current Subscribers: 30
- Linear Feet of Fiber/Coax Completed: 75,871 feet

## **WPPDC East VATI Project (WPPDC East Universal Broadband VATI 2022 – Dinwiddie Segment)**

### **Dinwiddie-Specific Updates:**

A railroad crossing near Cox Road has been pending for 60 days, with an estimated 120 additional days needed due to extended railroad scheduling protocols.

### **Construction Progress:**

- Active construction is ongoing in Cabinet Areas 1, 2, and 3.
- Cabinet Areas 4 and 5 have submitted or approved permits.
- Fielding has begun in Cabinet 6.

### **Expenditures to Date:**

- Grant Funding: \$560,656.80
- Local Match: \$0
- Private Match: \$1,393,798.58
- Total Project Expenditures: \$1,954,455.38

### **Performance Metrics:**

- Currently Serviceable Passings: 0
- Current Subscribers: 0
- Linear Feet of Fiber/Coax Completed: 221,088 feet