

Dinwiddie County Broadband Project Update

Submitted by: Jennifer Denton, Community Development Specialist, WPPDC

July 8, 2025

RuralBand Update (PGEC Project):

As of July 3, 2025, RuralBand opened the Flatfoot Road zone for applications. One creek crossing in this zone could not be bored, impacting service to approximately ten pass-bys. The team is working with Southside Electric to secure pole attachment approvals as a solution.

Construction in the Carson Road zone (Zone 2) is complete, with splicing underway. Permit approval for a key interstate crossing has been received, and final boring is being scheduled. Applications will be accepted once this work concludes.

Zone 3 (Halifax Road South) construction is about 90% complete, and splicing is 30–35% complete and progressing steadily. Upon completion, crews will begin work in Zone 4 (Halifax Road North).

The overall project completion for construction and splicing in Dinwiddie stands at approximately 78.95%. A recent remittance correction was submitted, and WPPDC will approve it upon confirmation that the Cost Performance Index (CPI) is at or above 0.9.

RiverStreet Networks (RSN) Update:

Significant progress has been made in the Dinwiddie north side Central Office (CO) area. The railroad bore at Cox Road has been completed, allowing construction to wrap up and splicing to begin. Splicing is also underway along Route 1.

In Cabinet Area 1, rock boring and fiber installation are finished, with splicing currently in progress. Cabinet Area 3 is also in the splicing phase, while Cabinet Area 2 has a few remaining rock bores to complete before full transition to splicing.