



DINWIDDIE COUNTY

PLANNING, ZONING, CODE COMPLIANCE AND ENVIRONMENTAL

SHEET FLOW

Construction Inspection Checklist

Project Name: _____ Date: _____

Type of Sheet Flow: Vegetated Filter Strip Conserved Open Space

CONSERVED OPEN SPACE:

| | YES | NO | N/A |
|---|-----|----|-----|
| Pre-construction meeting with the contractor designated to install the sheet flow practice has been conducted. | | | |
| Impervious cover has been constructed/installed and area is free of construction equipment, vehicles, material storage, etc. | | | |
| All pervious areas of the contributing drainage areas have been adequately stabilized and erosion control measures have been removed. | | | |
| Area of the Conserved Open Space has been clearly marked and protected from construction traffic with adequate signage and fencing, and is in good condition (undisturbed – other than for pruning or other vegetation management needs). | | | |
| Area of the Conserved Open Space has been clearly marked and protected from construction runoff and sediment with appropriate sediment control measures (super silt fence, berms, etc.). | | | |
| Stormwater has been diverted for the construction of the inflow (Level Spreader or gravel diaphragm). | | | |
| Any light grading required to establish the upper boundary of the Conserved Open Space has been performed with light equipment and minimal impact to the existing vegetation. | | | |
| Construction of engineered Level Spreader for concentrated inflow or a gravel diaphragm or other pretreatment measure for sheet flow has been completed and the area stabilized as needed. | | | |
| Stormwater runoff directed into Conserved Open Space after the area at the upper boundary has been stabilized. | | | |
| All erosion and sediment control practices have been removed. | | | |
| Follow-up inspection and as-built survey/certification has been scheduled. | | | |
| GPS coordinates have been documented for all Conserved Open Spaces on the parcel. | | | |

VEGETATED FILTER STRIPS:

| | YES | NO | N/A |
|---|-----|----|-----|
| Pre-construction meeting with the contractor designated to install the sheet flow practice has been conducted. | | | |
| Impervious cover has been constructed/installed and area is free of construction equipment, vehicles, material storage, etc. | | | |
| All pervious areas of the contributing drainage areas have been adequately stabilized and erosion control measures have been removed. | | | |
| Area of the Vegetated Filter Strip has been clearly marked and protected from construction traffic with adequate signage and fencing, and is in good condition; or | | | |
| Area of the Vegetated Filter Strip has been previously (temporarily) stripped of topsoil during construction is scheduled for restoration and soil amendments (if required). | | | |
| Topsoil and/or soil amendments are nearby and certified as meeting the design specifications | | | |
| Proper grades have been achieved with light equipment to avoid compaction to provide the required geometry of the disconnection practice: length and width, and slope, and prepare the upper boundary has been performed. | | | |
| Stormwater has been diverted for the construction of the inflow measures (Level Spreader or gravel diaphragm). | | | |
| Soil amendments, if specified, have been incorporated as specified (thickness of compost material and incorporated to the required depth). | | | |
| Construction of engineered Level Spreader for concentrated inflow or a gravel diaphragm or other pretreatment measure for sheet flow has been completed. | | | |
| The entire area of the Vegetated Filter Strip has been stabilized and achieved a dense turf cover prior to diverting runoff into the practice. | | | |
| All erosion and sediment control practices have been removed. | | | |
| Follow-up inspection and as-built survey/certification has been scheduled. | | | |
| GPS coordinates have been documented for all Vegetated Filter Strips on the parcel. | | | |

Inspector's Name: _____ Date: _____

Signatures: _____