



# DINWIDDIE COUNTY

PLANNING, ZONING, CODE COMPLIANCE AND ENVIRONMENTAL

## RAINWATER HARVESTING

### *Construction Inspection Checklist*

Project Name: \_\_\_\_\_ Date: \_\_\_\_\_

#### **RAINWATER HARVESTING:**

	YES	NO	N/A
Rooftop area matches plans.			
Diversion system is properly sized and installed.			
Pretreatment system is installed.			
Mosquito screens are installed on all openings.			
Overflow device is installed and discharges as shown on plans			
Rainwater harvesting system foundation is constructed as shown on plans.			
Catchment area and overflow area are stabilized			
Secondary runoff reduction practice(s) is installed as shown on plans.			
Inflow and outflow pipes and distribution system are constructed in accordance with the approved plans and have been tested for water-tightness.			

Inspector Name: \_\_\_\_\_ Date: \_\_\_\_\_

Signature: \_\_\_\_\_